EXTENSION OF TIME PROPOSAL

1	Name of work	Change of place for improvementss to roads and side drains 7th cross road of Attur layout in Attur ward no 03 (Improvements to roads and side drains at Adithya nagara in Attur ward no 03)
2	Amount of work portion	14,88,275.31
3	Estimated Cost	Rs.15.00
4	Name of Contractor	K Ravikumar
5	Agreement no	No : 58/2017-18, dt:14/06/2017
6	No and date under which work order issued	No : 58/2017-18, dt:14/06/2017
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting	10/10/2017
9	Date of receipt of application in the Sub Division office	10/10/2017
10	Extension granted if any	
	I	29 days
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	11/09/2017
12	Work carried out during 1st extension	29 days

13	Work carries out during 2nd extension	29 days
14	Time now applied for	90 days
15	Date of recommanding ime 2nd extension	10/10/2017
16	Weather the original application of the contractor is enclosed	11/09/2017
17	Balance of work remaining work	NO
18	Probable time required for completion of remaining work	NO
19	Cost work charged establishment charged on the work after the expairy original period	14,88,831.00
20	Weather notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	E.O.T. may be granted without penalty as delay in work is due to site problem.
21	Remarks of the EE and the daily rate of penalty proposed	EOT is granted

Assistant Engineer

Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer,
Yelahanka Zone, Bangalore-9